

BOATYARD TIME

MERMAID of CARRIACOU

- | | | | |
|--|-----------------------------|------|---|
| 1. Tortola | 3 months 1977 | (12) | .empty stoves, replace stringers
pour 13/4 yds of concrete
6 planks - re-build transom |
| 2. St. Vincent | 1 week 1978 | (1) | .paint |
| 3. Bonaire | 1 week 1978 | (1) | .paint |
| 4. Tortola | 2 weeks 1979 | (2) | .re-fasten butts, paint |
| 5. Tortola | 1 week 1980 | (1) | paint |
| 6. Martinique | 1 week 1981 | (1) | . 2 planks near rudder box.
paint |
| 7. Ft. Myers | 1 month 1983 | (4) | .2 planks, 1 frame |
| 8. Marathon | 1 month 1983 | (4) | .2 16' 2" Garboards
4 3 ft 3/4" keel bolts
1 3 ft 1" keel bolt |
| 9. Union Island | 5 days 1985 | (1) | . paint |
| 10. Sint Maarten | 6 weeks 1986 | (6) | .1 plank 2 hanging knees
metal strop on keel |
| 11. St. Thomas | 8 days 1987 | (1) | .paint |
| 12. Sint Maarten | 28 days 1988 | (4) | .stemplate |
| 13. St. Thomas | 6 weeks 1989 | (6) | .2 planks, 2 frames
4 knees |
| (re-build stem and foredeck after collision
Carriacou in the water ¹⁰⁹⁰ | | | . Stem, apron, knightheads
3 top timbers 5 planks |
| 14 Carriacou | (5 days) Feb. 1991 | (1) | . caulking & paint (pitch all cracked) |
| 15. Carriacou | Sep 1991
1 MONTH | (4) | . refasten fwd. 8# nails
SS. screws
. 15# oakum, 30 tubes Sik9
5 tubes 5200
. 2 planks aft of Rudder case
Drop plank fwd'n stbd.
5 1/2 gals. wood preservative
. 3 coats Micron-25 |
| 16. Carriacou | April 1992
24 hrs. 1 day | | . Replace 10' x 6" x 5/4" plank
on Port Side at Waterline
caulk a short frame Butt |
| 17. St. Maarten | OCT-NOV. '93
6 weeks | (6) | . 3 planks port side - Bottom
2 sm. frames
much f... |

(in water 14' x 5/4" x ...)